



**4370 Contractors Common  
Livermore, CA 94551**

**Tel: 925-999-9232**

**Fax: 925-999-8837**

**Submit Component Material for Design of Fluidized Thermal Backfill**

- please provide the following: (bucket = 5 gallons)
    - 1 bucket of Concrete Sand
    - 1 bucket of 3/8" Pea Gravel
    - ½ bucket of Cement
    - ½ bucket of Flyash (type C or F)
    - Please label each bucket lid as well as on the side of the bucket.
    - Please include spec sheets for each component in a Ziploc bag to ensure the paperwork does not get wet or tear. If possible please fax or email.
    - Please provide the thermal requirements for each mix design (ie. High strength and low strength)
  - Declare a value of \$15 for the entire package and send it via **FedEx** or **UPS** overnight service (or 2<sup>nd</sup> day air service).
  - Email or Fax details of the shipment including tracking number.
  - You may use the shipping label given below.
  - Please contact us if you have any questions or require further details.
- 

**GEO THERM USA  
4370 Contractors Common  
Livermore, CA 94551  
(925) 999-9232**

**COOL SOLUTIONS FOR UNDERGROUND POWER CABLES  
THERMAL SURVEYS, CORRECTIVE BACKFILLS & INSTRUMENTATION**

**SERVING THE ELECTRIC POWER INDUSTRY SINCE 1978**